

~~SECRET~~ ~~CONFIDENTIAL~~

1. **OBJECTIVE:** To provide an additional 30,000 sq. ft. of storage space by April 1957 at the Agency Records Center [redacted] 25X1A6D
[redacted] 25X1A6D
2. **ORIGIN AND POLICY GUIDANCE**
 - a. Origin. Project Outline for construction of a CIA Records Center (ER5-1817) dated 25 Jan. 1954 and approved by DCI 24 March 1954
 - b. Whence proposed. In Headquarters.
3. **SITUATION:**
 - a. The project outline approved by the Director on 24 March 1954 provided for 21,290 square feet of storage space and authorized the expenditure of \$405,000 for construction work and the preparation of plans and specifications. Included in this project outline as approved was the anticipated need for expansion within 5 years and an eventual need for a Records Center containing a total of 60 to 70 thousand sq. ft. of floor space.
 - b. The construction of the Records Center was completed in April 1955 at a total cost of \$245,675.07 and was occupied on 20 April 1955. This building provides 21,290 square feet of overall space of which 17,812 square feet is for the storage of records.
 - c. During the past year of occupancy the rate at which inactive records have been and are being received is more than twice the anticipated intake. The new increase in storage requirements, taking into consideration the destruction program, indicates that the existing building space available for storage of additional records will be exhausted by April 1957. (Appendix A)
 - d. Funds have been approved in the amount of \$18,000 and a contract negotiated with an Architect and Engineering firm for plans and specifications. Expansion of the Center has been approved in principle by the Deputy Director, Support. (Appendix B).
4. **PROPOSAL:** To construct and equip an addition to the Records Center [redacted] consisting 25X1A6D
of approximately 30,000 sq. ft. of floor area at an estimated cost of \$448,229. (See appendix C)
5. **OPERATIONAL OUTLINE:** NA
 - a. Sub proposals or "tasks." NA
 - b. Key personnel. NA
 - c. Indigenous groups and/or leaders. NA
 - d. Target groups. NA

~~SECRET~~ ~~CONFIDENTIAL~~

~~SECRET~~

CONFIDENTIAL

Approved For Release 2002/09/03 : CIA-RDP78-04720A000100120013-2

5. OPERATIONAL OUTLINE: CONTD

f. Graphic illustrations. NA

25X1A6D

6. SECURITY:

a. [REDACTED]

b. Knowledgeability. NA

c. Operational security. NA

d. Risks. NA

e. Personnel disposal. NA

f. Disaster Plan. NA

7. COORDINATION:

25X1A6D

a. [REDACTED]

b. Significance within over-all program in area. NA

c. Extent of coordination. NA

8. CONTROL:

a. Nature of. The technical supervision of this facility rests with the Management Staff because it is an integral part of the Agency's Records Management Program which must, of necessity come under the direction of the heads of the personnel supervising that program. [REDACTED]

25X1A6D

25X1
25X1

[REDACTED] is responsible for the general administration of the Records Center. [REDACTED]

25X1A6D

[REDACTED] will be delegated authority to act as the contracting officer in connection with the award and administration of the construction contract. The technical supervision, award and administration will be performed under the overall supervision of the Real Estate and Construction Division, Office of Logistics. This division will assign a resident engineer to the field to supervise the construction contract.

b. Administrative plan. Not required.

c. Reports. Internal administrative reports will be required on volume of records on hand, received, destroyed and number of reference services.

9. BUDGET DATA:

a. Total overall CIA funds required for Fiscal Year 1957:

of unvouchered funds.

\$148,229

Approved For Release 2002/09/03 : CIA-RDP78-04720A000100120013-2

~~SECRET~~

-3-

CONFIDENTIAL

~~SECRET~~ CONFIDENTIAL

9. BUDGET DATA: CONFID

25X1A6D

- b. Availability of CIA Funds required. This item was specifically budgeted for [redacted] in their proposed 1958 budget. As noted under 3c above the availability of storage space is decreasing at a rate that necessitates requesting allocation of funds in this fiscal year.
- c. Non CIA Funds. NA
- d. Foreign Currency. NA
- e. Funding. To be made available [redacted] to be accounted for in accordance with established financial accounting system [redacted]
- f. Financial history. Cost of personal services for operation of the Records Center amounted to \$55,722 in fiscal year 1957 and \$56,009 in fiscal year 1958.
- g. Future requirements. It is estimated that the proposed expansion will provide adequate storage for approximately 10 years. It is estimated that the Agency will ultimately require a Records Center of from 60,000 - 70,000 sq. ft. (Appendix A).

25X1A6D

25X1A6D

25X1A6D

10. SUPPORT DATA:

25X1A6D

- a. Total CIA personnel: Administrative support for this facility at [redacted] See concurrence of [redacted] Real Estate and Construction Division, Office of Logistics, has available a capable Engineer who will be assigned Resident Engineer in charge of construction.
- b. Materials. NA
- c. Communications. NA
- d. Other CIA support. NA
- e. Support required from other United States agencies. NA

11. GENERAL CONSIDERATIONS:

- a. Current status. Records are being received in the Center at a rate that will exhaust available storage space by April 1957.
- b. Commitments. The Records Center is committed to supporting the Records Management Program of the Agency by receiving, storing, servicing and preserving or destroying inactive records from all organizational elements. Recently developed requirements in the DD/P and DD/I areas have contributed to the present increased rate of growth.

~~SECRET~~ CONFIDENTIAL

~~SECRET~~

CONFIDENTIAL

11. GENERAL CONSIDERATIONS: CONTD

- c. Effectiveness. As of 30 June 1956 the Center had on hand 27,903 cubic feet of office records and finished intelligence materials. This would require for office storage 3488 safe-type cabinets valued at \$1,095,232. When filled in April 1957 it will contain 40,000 cubic feet of records which would be equivalent to the volume of 5000 safe cabinets costing \$1,570,000.
- d. Anticipated results. The proposed addition to the Records Center of 30,000 square feet will house approximately 60,000 cubic feet of records. The ratio of 2 cubic feet of records for each square foot of available floor space meets the minimum standards established by the General Services Administration in the operation of 10 Federal Records Centers. 60,000 cubic feet of records is equivalent to the volume of 7500, 4 drawer, legal size safe cabinets valued at \$2,355,000.
- e. Evaluation. The effectiveness of this project after construction could be evaluated by the cubic feet of records received into the Records Center and the number of filing cabinets and amount of office space released for other purposes.
- f. Policy questions. The only question of policy is approval of funds for construction. The proposed construction is necessary to maintain compliance with the Federal Records Act (Public Law 754) and provide adequate protection for the Agency's records.

The resulting economies sufficiently justify the use of these funds.
- g. Congress. The Agency should be able to indicate to Congress its compliance with the Federal Records Act (Public Law 754). Security-cleared representatives of the General Services Administration responsible for the government-wide records program are in constant touch with us in regard to the development of CIA's Records Management Program.
- h.. Extra-Agency action. NA
- i. Proprietary companies. NA
- j. Special considerations. NA
- k. Liquidations. NA

~~SECRET~~

CONFIDENTIAL